



Construction Schedule

PROJECT NAME: Jersey Village 2024 Sanitary Sewer Improvements						Week 1		Week 2		Week 3		Week 4		Week 5		Week 6		Week 7																	
PROJECT NUMBER: 2406						22 Apr 2024		29 Apr 2024		6 May 2024		13 May 2024		20 May 2024		27 May 2024		3 Jun 2024																	
PROJECT START DATE: 4/22/2024 (Monday)						DISPLAY WEEK: 1		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
WBS	DESCRIPTION	LEAD	START	END	DAYS	% DONE																													
1	Rio Grande St (Sta 3+07 to STA +7+29.28) (Open Cut)		Mon 4/22/24	Tue 4/30/24	9	0%																													
1.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
1.2	Temporary Sewage Bypass Pump System (Including de-muck of pipe plugs, contractor to provide sequencing to minimize blocking of driveways)	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
1.3	Demolition Items (Remove and dispose curb, sidewalk, others)	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
1.4	Reset Existing 15" Polypropylene Sanitary Sewer (complete in place, includes bedding and backfill compacted to 95% standard proctor density, include density testing)	C&A	Mon 4/22/24	Fri 4/26/24	5	0%																													
1.5	Install Type-C Sanitary Sewer Manhole (MH 5)	C&A	Mon 4/22/24	Tue 4/23/24	2	0%																													
1.6	Restoration disturbed areas (Curb, sidewalk, concrete pavement, sodding, others)	C&A	Mon 4/29/24	Tue 4/30/24	2	0%																													
2	Rio Grande St (Sta 0+00 to STA 3+07) (Open Cut)		Mon 4/22/24	Tue 5/07/24	16	0%																													
2.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
2.2	Temporary Sewage Bypass Pump System (Including de-muck of pipe plugs, contractor to provide sequencing to minimize blocking of driveways)	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
2.3	Demolition Items (Remove and dispose curb, sidewalk, others)	C&A	Mon 4/22/24	Mon 4/22/24	1	0%																													
2.4	Install Type-C Sanitary Sewer Manhole (MH 12, 11, 7 & 6)	C&A	Tue 4/23/24	Fri 5/03/24	11	0%																													
2.5	Restoration disturbed areas (Curb, sidewalk, concrete pavement, sodding, others)	C&A	Mon 5/06/24	Tue 5/07/24	2	0%																													
3	Wall St (Sta 0+00 to STA 3+34.32) (Open Cut)		Mon 5/06/24	Fri 5/10/24	5	0%																													
3.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A	Mon 5/06/24	Mon 5/06/24	1	0%																													
3.2	Temporary Sewage Bypass Pump System (Including de-muck of pipe plugs, contractor to provide sequencing to minimize blocking of driveways)	C&A	Mon 5/06/24	Mon 5/06/24	1	0%																													
3.3	Demolition Items (Remove and dispose curb, sidewalk, others)	C&A	Mon 5/06/24	Mon 5/06/24	1	0%																													
3.4	Install 24" ASTM C-76 CLIII RCP (complete in place, includes bedding and backfill compacted to 95% standard proctor density, include density testing, include concrete collar when tying proposed RCP to existing RCP, if necessary)	C&A	Mon 5/06/24	Tue 5/07/24	2	0%																													
3.5	Install Type-C Sanitary Sewer Manhole (MH 4 & 3)	C&A	Wed 5/08/24	Thu 5/09/24	2	0%																													
3.6	Restoration disturbed areas (Curb, sidewalk, concrete pavement, sodding, others)	C&A	Thu 5/09/24	Fri 5/10/24	2	0%																													
4	Crawford St (Sta 0+00 to STA 3+87.04) (Open Cut)		Mon 5/13/24	Fri 5/17/24	5	0%																													
4.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A	Mon 5/13/24	Mon 5/13/24	1	0%																													
4.2	Temporary Sewage Bypass Pump System (Including de-muck of pipe plugs, contractor to provide sequencing to minimize blocking of driveways)	C&A	Mon 5/13/24	Mon 5/13/24	1	0%																													
4.3	Demolition Items (Remove and dispose curb, sidewalk, others)	C&A	Mon 5/13/24	Mon 5/13/24	1	0%																													
4.4	Install Type-C Sanitary Sewer Manhole (MH 2 & 1)	C&A	Mon 5/13/24	Thu 5/16/24	4	0%																													
4.5	Restoration disturbed areas (Curb, sidewalk, concrete pavement, sodding, others)	C&A	Thu 5/16/24	Fri 5/17/24	2	0%																													
5	Tahoe Dr (Sta 0+00 to STA 2+57.04) (Open Cut)		Mon 5/20/24	Fri 5/24/24	5	0%																													
5.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A	Mon 5/20/24	Mon 5/20/24	1	0%																													
5.2	Temporary Sewage Bypass Pump System (Including de-muck of pipe plugs, contractor to provide sequencing to minimize blocking of driveways)	C&A	Mon 5/20/24	Mon 5/20/24	1	0%																													
5.3	Demolition Items (Remove and dispose curb, sidewalk, others)	C&A	Mon 5/20/24	Mon 5/20/24	1	0%																													
5.4	Install Type-C Sanitary Sewer Manhole (MH 8 & 9)	C&A	Mon 5/20/24	Thu 5/23/24	4	0%																													
5.5	Restoration disturbed areas (Curb, sidewalk, concrete pavement, sodding, others)	C&A	Thu 5/23/24	Fri 5/24/24	2	0%																													
6	Wall St (Sta 0+00 to STA 3+34.32) (CIPP)		Mon 5/27/24	Wed 5/29/24	3	0%																													
6.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A / CHIEF	Mon 5/27/24	Mon 5/27/24	1	0%																													
6.2	Clean & Dewater existing Sanitary Sewer Lines	C&A / CHIEF	Mon 5/27/24	Mon 5/27/24	1	0%																													
6.3	Install 24" Cured-in-Place Pipe Liner (complete in place)	INSITUFORM	Tue 5/28/24	Tue 5/28/24	1	0%																													
6.4	Post-Construction Cleaning & Televising Sanitary Sewer Pipe (All depths, DVD digital format)	C&A / CHIEF	Wed 5/29/24	Wed 5/29/24	1	0%																													
7	Crawford St (Sta 0+00 to STA 3+87.04) (CIPP)		Wed 5/29/24	Fri 5/31/24	3	0%																													
7.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A / CHIEF	Wed 5/29/24	Wed 5/29/24	1	0%																													
7.2	Clean & Dewater existing Sanitary Sewer Lines	C&A / CHIEF	Wed 5/29/24	Wed 5/29/24	1	0%																													
7.3	Install 24" Cured-in-Place Pipe Liner (complete in place)	INSITUFORM	Thu 5/30/24	Thu 5/30/24	1	0%																													
7.4	Post-Construction Cleaning & Televising Sanitary Sewer Pipe (All depths, DVD digital format)	C&A / CHIEF	Fri 5/31/24	Fri 5/31/24	1	0%																													
8	Tahoe Dr (Sta 0+00 to STA 2+57.04) (CIPP)		Mon 6/03/24	Wed 6/05/24	3	0%																													
8.1	Mobilization, site preparation, traffic control set up, tree & mailbox protection,	C&A / CHIEF	Mon 6/03/24	Mon 6/03/24	1	0%																													
8.2	Clean & Dewater existing Sanitary Sewer Lines	C&A / CHIEF	Mon 6/03/24	Mon 6/03/24	1	0%																													
8.3	Install 24" Cured-in-Place Pipe Liner (complete in place)	INSITUFORM	Tue 6/04/24	Tue 6/04/24	1	0%																													
8.4	Post-Construction Cleaning & Televising Sanitary Sewer Pipe (All depths, DVD digital format)	C&A / CHIEF	Wed 6/05/24	Wed 6/05/24	1	0%																													